

[illegible]

Past Week - Activities/Issues

Run Water Lines out to White and Parker	9/24-28/12
Installed 2nd floor deck and roof joists at City Hall	9/24-28/12
Installed Police exterior CMU walls past 16'	9/24-28/12
Poured south exterior City Hall Footings	9/24-26/12
Continued dry electrical trenching and conduit across the site	9/24-28/12

Upcoming Week - Activities/Issues

Continue to run power/data/communication lines from White and Parker to City Hall	10/1-5/12
Continue to set 2nd floor deck and roof frames at City Hall	10/1-5/12
Tie-in water lines to White and Parker / Run south waterline stub out	10/1-5/12
Continue bringing up interior CMU walls in Police detention area	10/1-5/12
Top out police CMU walls	10/1-5/12

Safety

Temporary Construction Fencing Installed
Installed Caps on Vertical Rebar
Installed Swale Berms at Sewer Excavation to keep run-off from filling excavation
Flagged Excavation Trench with Red Caution Tape and Installed More Temp Fence Around this Area

Environment

Dust Permit in Place
Storm Water Permit In Place
Construction Water Meter Set
Water Trucks are Applying Water to Site to knock down dust

Contractor	Trade	Labor Performed	Manpower
Okland Construction	Construction Manager	Project Oversight/Concrete	5
Cisco	Excavator / Site Sewer	Digging Foundation Footings	6
DP Electric	Electrician	Running Underground Conduit	6
Sun Valley	Masons	Setting Police Walls	15
Schuff Steel	Steel Erectors	Setting steel in City Hall	10

Waterline run to White & Parker Rd.



City Hall Roof Joists Set



City Hall 2nd Floor Deck Set



Electrical conduit
trenching East
side of City Hall







CORE CONSTRUCTION, INC.
DAILY CONSTRUCTION REPORT

PROJECT: Maricopa Fire Station #572

DAY OF WEEK: Monday

PROJECT #: J12078

DATE: 9/24/2012

LOCATION 36351 W Honeycutt Road, Maricopa, AZ 85239

SUPT: Robin Sandidge

WEATHER: Clear TEMPERATURE: 7:00 A.M. 72° Noon 91° 3:00 P.M. 101°

COMMENTS:

Subcontractors

Building or Area	Name Of Sub.	Subcontractor Suppliers or Subcontractors	No. Of Men On Site	Total Man Hours	Today's Activities /QC Followup	Safety	Quality	Schedule	Comments
	Juarez		2	16	Started trenching sewer line from the street curb to the building connection.				
	Core		1	10	Project supvn. Scheduled C.o.M. inspector to inspect the domestic water line pressure gauge for tomorrow.				
	SunValley Concr.		1	5	One man on site to clean up and chip concrete away from mis-placed hold-down anchor bolts.				
	T Bar H		4	32	Material/crew arrived this morning at 6:00am, offloaded lumber and started layout and framing of the North and South elevation walls. I provided fmn (Kim) with alum frame shop drawings and rough opening sizes for interior door frames.				



CORE CONSTRUCTION, INC.
DAILY CONSTRUCTION REPORT

PROJECT: Maricopa Fire Station #572

DAY OF WEEK: Tuesday

PROJECT #: J12078

DATE: 9/25/2012

LOCATION 36351 W Honeycutt Road, Maricopa, AZ 85239 SUPT: Robin Sandidge

WEATHER: Clear TEMPERATURE: 7:00 A.M. 68° Noon 88° 3:00 P.M. 98°

COMMENTS:

Subcontractors

Building or Area	Name Of Sub.	Subcontractor Suppliers or Subcontractors	No. Of Men On Site	Total Man Hours	Today's Activities /QC Followup	Safety	Quality	Schedule	Comments
	T Bar H		4	32	STanding up walls at the North and South elevations, started framing walls at the East elevation to be stood up tomorrow.				
	Juarez		3	18	Arrived at 9:00am, late due to a flat tire on their trailer. Completed digging the N-S trench for the sewer line, installed pipe and brought in a screener for the backfill dirt as requested by the C.O.M. inspector.				
	Core		1	10	Project supv'n, called and scheduled C.O.M. inspector to inspect the gauge at the domestic line and to inspect the N-S sewer line including connection to the building stub out.				
	SunValley Concr.		1	8	Continue to correct misplaced hold-down bolt and grinding wavy/unlevel stem walls in misc locations.				



CORE CONSTRUCTION, INC.
DAILY CONSTRUCTION REPORT

PROJECT: Maricopa Fire Station #572

DAY OF WEEK: Wednesday

PROJECT #: J12078

DATE: 9/26/2012

LOCATION 36351 W Honeycutt Road, Maricopa, AZ 85239

SUPT: Robin Sandidge

WEATHER: Clear TEMPERATURE: 7:00 A.M. 66° Noon 88° 3:00 P.M. 97°

COMMENTS:

Subcontractors

Building or Area	Name Of Sub.	Subcontractor Suppliers or Subcontractors	No. Of Men On Site	Total Man Hours	Today's Activities /QC Followup	Safety	Quality	Schedule	Comments
	T Bar H		4	32	Continue to frame load bearing walls around the perimeter of the building and the interior load bearing wall running E-W. Started framing the wall between the apparatus bay and the building.				
	AJP Electric Inc. (Phoenix)		2	2	Arrived on site at 6:30am and picked up materials (light fixtures,etc.) out of the conex for another project. Left the site at 7:30am.				
	Global Water		1	1	Joe B. arrived on site at 6:45am (as he does every morning) reviewed the N-S sewer line.				
	Core		1	10	Project supvn. Met the city inspector (Dave) at 11:00am to inspect the sewer line from the building. Dave requested that the line be filled with water and he'd come back later in the day. Later in the day Dave passed the sewer and domestic water ga.				
	Juarez		3	24	Passed the sewer line inspection to the building and the domestic water gauge. Started digging for the manhole basin at the far East side of the sewer line and backfilling the sewer line on the building property side.				



CORE CONSTRUCTION, INC.
DAILY CONSTRUCTION REPORT

PROJECT: Maricopa Fire Station #572

DAY OF WEEK: Thursday

PROJECT #: J12078

DATE: 9/27/2012

LOCATION 36351 W Honeycutt Road, Maricopa, AZ 85239 SUPT: Robin Sandidge

WEATHER: Clear TEMPERATURE: 7:00 A.M. 65° Noon 88° 3:00 P.M. 96°

COMMENTS:

Subcontractors

Building or Area	Name Of Sub.	Subcontractor Suppliers or Subcontractors	No. Of Men On Site	Total Man Hours	Today's Activities /QC Followup	Safety	Quality	Schedule	Comments
	Juarez		3	24	Continue to backfill the on site sewer line.				
	Core		1	10	Project supvn.				
	T Bar H		5	40	Continue framing exterior walls at the building and apparatus bay, laying out interior walls.				



CORE CONSTRUCTION, INC.
DAILY CONSTRUCTION REPORT

PROJECT: Maricopa Fire Station #572

DAY OF WEEK: Friday

PROJECT #: J12078

DATE: 9/28/2012

LOCATION 36351 W Honeycutt Road, Maricopa, AZ 85239

SUPT: Robin Sandidge

WEATHER: Clear TEMPERATURE: 7:00 A.M. 65° Noon 90° 3:00 P.M. 97°



















COMMENTS:

Subcontractors

Building or Area	Name Of Sub.	Subcontractor Suppliers or Subcontractors	No. Of Men On Site	Total Man Hours	Today's Activities /QC Followup	Safety	Quality	Schedule	Comments
	AJP Electric Inc. (Phoenix)		2	16	Srted installing electrical boxes in exterior walls.				
	Juarez		3	24	Completed backfill at the site sewer line, received shoring boxes this morning and installed boxes at the far East manhole trench				
	Spectrum Mechanical		2	5	Lance and Bob arrived at 9:00am and laid out openings in the East apparatus exterior wall and laid out locations for o/h units.				
	Core		1	10	Project supvn.				
	T Bar H		5	40	Continue to frame exterior walls at the apparatus bay and at the patio, received the entire truss package today at 11:30am.				

Maricopa Fire Station #572

ID	Task Name	Duration	Start	Finish	30, '12							Oct 7, '12							Oct 14, '12						
					M	T	W	T	F	S	S	M	T	W	T	F	S	S	M	T	W	T	F	S	
1	3 Week Look A Head	15 days	Mon 10/1/12	Fri 10/19/12	<div></div>																				
2	Site Utilities	8 days	Mon 10/1/12	Wed 10/10/12	<div>Site Utilities</div>																				
3	Frame Blg. Walls & Sheathing	10 days	Mon 10/1/12	Fri 10/12/12	<div>Frame Blg. Walls & Sheathing</div>																				
4	MP&E Wall & O/H Rough	13 days	Mon 10/1/12	Wed 10/17/12	<div>MP&E Wal</div>																				
5	Fire Sprinkler Rough-in	8 days	Wed 10/10/12	Fri 10/19/12	<div>Fir</div>																				

Date: Tue 10/2/12	Task		External Milestone		Manual Summary Rollup	
	Split		Inactive Task		Manual Summary	
	Milestone		Inactive Milestone		Start-only	
	Summary		Inactive Summary		Finish-only	
	Project Summary		Manual Task		Deadline	
	External Tasks		Duration-only		Progress	















City of Maricopa
Development Services
Permit Totals 7/1/04-9/30/12

[illegible]



Copa Center Reservations**Period: September 2012*****Weekend Usage:***

Date	Group	Activity	Reservation Time	Reservation Hours	# of Attendees	Staff Hours	Staff Costs	Reservation Fees
9/8/2012	New Beginnings Church	Church Anniversary	7:00 p.m. - 11:00 p.m.	4	100	2	\$ 32.00	\$ 80.00
9/9/2012	New Beginnings Church	Church Anniversary	10:00 a.m. - 6:30 p.m.	8.5	100	2	\$ 32.00	\$ 170.00
9/29/2012	Maricopa Assembly of God	City wide Prayer Meetings	10:00 a.m. - 12:00 p.m.	2	75	2	\$ 32.00	\$ 40.00
Totals				14.5	275	6	\$ 96.00	\$ 290.00

Portable Stage Usage**Period: September 2012*****Community Rentals***

Date	Group	Activity	Set-up By	Remove After	# of Attendees	Staff Hours	Staff Costs	Reservation Fees
NO RESERVATIONS IN SEPTEMBER 2012								
Totals					0	0	\$ -	\$ -